

House Numbers	Scaffold Erection	Works Start	Works End
Phase One			
145 to 148	N/A	07 February 2011	11 March 2011
136 to 141	21 February 2011	28 February 2011	15 April 2011
151 to 156	21 February 2011	28 February 2011	15 April 2011
57 to 64	28 February 2011	07 March 2011	22 April 2011
284 to 289	28 February 2100	10 March 2011	05 May 2011
293 to 300	21 March 2011	28 March 2011	13 May 2011
305 to 310	21 March 2011	28 November 2011	13 May 2011
311 to 316	28 March 2011	04 April 2011	20 May 2011
Phase Two			
198 to 213	28 March 2011	06 April 2011	08 June 2011
222 to 237	25 April 2011	05 May 2011	29 June 2011
244 to 255	25 April 2011	05 May 2011	29 June 2011
264 to 279	05 May 2011	17 May 2011	12 July 2011
41 to 56	05 May 2011	17 May 2011	08 July 2011
71 to 82	23 May 2011	02 June 2011	28 July 2011
91 to 106	23 May 2011	02 June 2011	28 July 2011
113 to 124	02 June 2011	14 June 2011	05 August 2011
Phase Three			
190 to 197	02 June 2011	09 June 2011	28 August 2011
182 to 189	11 July 2011	18 July 2011	02 September 2011
170 to 177	11 July 2011	18 July 2011	02 September 2011
161 to 166	18 July 2011	25 July 2011	09 September 2011
33 to 40	18 July 2011	25 July 2011	09 September 2011
25 to 32	08 August 2011	15 August 2011	23 September 2011
16 to 21	08 August 2011	15 August 2011	23 September 2011
4 to 11	15 August 2011	22 August 2011	30 September 2011
Site clearance & final handover		10 October 2011	21 October 2011

**Scaffold Removed
By**

**18 March 2011
22 April 2011
22 April 2011
29 April 2011
10 May 2011
20 May 2011
20 May 2011
27 May 2011**

**21 June 2011
12 July 2011
12 July 2011
22 July 2011
21 July 2011
09 August 2011
09 August 2011
17 August 2011**

**03 August 2011
09 September 2011
09 September 2011
16 September 2011
16 September 2011
30 September 2011
30 September 2011
07 October 2011**